



2018 Annual Landfill Inspection

R.M. Heskett Station Coal Ash Landfill

Prepared for
Montana-Dakota Utilities Company

January 2019

2018 Annual Landfill Inspection

January 2019

Contents

1.0	Introduction	1
2.0	Review of Existing Information.....	2
2.1	Results of Weekly Inspections	2
2.2	Results of Previous Annual Inspections	2
3.0	Structural Integrity and Operational Review.....	3
4.0	Volume of CCR Contained	4

List of Tables

Table 3-1	Summary of Visual Inspection	3
Table 4-1	Volume of CCR Contained in Landfill.....	4

Certifications

I hereby certify that I have examined the facility and, being familiar with the provisions of 40 CFR 257 Subp. D, attest that this Annual Landfill Inspection report has been prepared in accordance with good engineering practice, including consideration of applicable industry standards and the requirements of 40 CFR §257.84.



Seth W. Hueckman
Barr Engineering Co.
ND Registration Number PE-10057

Dated this 11th day of January, 2019

1.0 Introduction

Montana-Dakota Utilities Co. (MDU) operates the R.M. Heskett Station (Heskett), in Mandan, North Dakota. MDU operates two coal-fired boilers at Heskett, resulting in production of coal combustion residuals (CCR). CCR management is subject to Federal Standards for Disposal of Coal Combustion Residuals in Landfills and Surface Impoundments per 40 CFR 257 Subpart D (CCR Rule). MDU currently hauls dry CCR material from the Heskett plant to the on-site landfill. Under 40 CFR §257.84, CCR landfills are subject to annual inspections by a qualified professional engineer (QPE). This report documents the fourth annual landfill inspection performed by Seth W. Hueckman, P.E. on September 25, 2018, as required by the CCR Rule. Other annual inspection duties, including a review of the available information regarding the status and condition of the CCR unit and storage capacity evaluations, were performed prior and following the on-site inspection.

2.0 Review of Existing Information

A review of existing information was performed to confirm that the design, construction, operation and maintenance of the landfill is consistent with recognized and generally accepted good engineering standards.

2.1 Results of Weekly Inspections

Weekly inspection reports from November 26, 2016 through December 2, 2017 were reviewed as part of the 2017 annual inspection. Weekly inspection reports from December 9, 2017 through December 22, 2018 were reviewed as part of this annual inspection. No deficiencies were found.

2.2 Results of Previous Annual Inspections

The annual inspection performed in September 2017 was reviewed as part of this annual inspection. No deficiencies were noted in the 2017 annual inspection.

3.0 Structural Integrity and Operational Review

An on-site inspection was performed on September 25, 2018 to visually identify signs of distress or malfunction of the landfill. The inspection consisted of an on-foot inspection of the perimeter embankments, the active landfill face, final covered areas, and the evaporation pond. Visual inspection items and results are summarized in the following table:

Table 3-1 Summary of Visual Inspection

Item	Visual Inspection Description	Visibly Observed (Yes/No)	Notes
1	Proper placement of waste	Yes – Except as Noted	Waste contained within active landfill limits. Some sand ash material adjacent/overlying the geomembrane anchor trench on east side of active landfill limits. MDU pulled back sand ash from liner edge in Fall 2018.
2	Adequate slope stability and erosion control	Yes	No significant erosion identified.
3	Run-on and Run-off controls properly functioning	Yes	Surface water controls appeared adequate.
4	Surface water percolation minimized	Yes	No surface water ponding or excessive leachate generation observed.
5	Liner systems properly operated and maintained	Yes – Except as Noted	A couple smaller 2" (minus) dia. holes found in geomembrane liner system near the anchor trench on east side of active landfill area. MDU hired geomembrane installer contractor in Fall 2018 to repair the holes in geomembrane liner system.
6	Leachate collection systems properly operated and maintained	Yes – Except as Noted	Minor erosion observed on interior slope of evaporation pond and access road. MDU repaired the erosion areas in Fall 2018.
7	Water quality monitoring systems maintained and operating	Yes	Existing monitoring wells were accessible and appeared to be in good condition.
8	Dust adequately controlled	Yes	No dust issues present at time of inspection.
9	Landfill geometry consistent with facility plan	Yes	No geometry changes observed.
10	Animal burrows absent or of no significance	Yes	No burrows of significance identified.
11	Adequate vegetation density and vegetation maintenance	Yes – Except as Noted	Vegetation appeared well established and well maintained. Minor tree/brush growth on perimeter embankment outer slopes on east embankment and Slot 5 temporary covered area. MDU removed tree/brush growth in these areas in Fall 2018.
12	Debris controlled or absent	Yes	No debris present.

No appearances of an actual or potential structural weakness of the landfill, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the landfill, were observed during the inspection. Furthermore, no other changes to the landfill design, maintenance, or operations were observed that could affect the stability or operation of the landfill.

4.0 Volume of CCR Contained

A topographic survey of the landfill was performed in September 2018 to calculate volumes of CCR contained in the CCR unit and capacity remaining. The following table summarizes the volume of CCR contained in the landfill:

Table 4-1 Volume of CCR Contained in Landfill

Slot/Cell	Approximate Permitted Design CCR Capacity (cy)	Current CCR Capacity Consumed (cy)	Approximate Remaining CCR Capacity (cy)	Status of Slot/Cell
Slots 1-5	700k	700k	0	Closed
Slots 6-10	1,150k	1,027k	123k	Slots 6 & 7 Closed, Slot 8 Partially Closed, Slots 9 & 10 Active
Cells 1-8	1,420k	0	1,420k	Not Yet Constructed